IWTF Projects Update Inland Waterways Users Board Meeting No. 79, Paducah, KY

MR. DAVID DALE, SES, PE, PMP DIRECTOR, Programs Great Lakes and Ohio River Division 01 July 2016



US Army Corps of Engineers
BUILDING STRONG_®

Agenda

- Olmsted
- Lower Monongahela
- Kentucky Lock
- Chickamauga Lock
- Upper Ohio Navigation Study
- IWTF project cost data



Olmsted Bottom Line Up Front

 ✓ Current Schedule: Ahead of Schedule 2018 (Project Operational) 2022 (Project Complete)


 ✓ Current Cost: Under Budget TEP (\$200M+) – Total Estimated Price TPCS (\$41M) – Total Project Cost Summary

✓ Keys:

- 1. Receiving <u>full capability funding</u> each year has allowed the PDT to efficiently plan and execute our annual work plan.
- 2. Advantageous river conditions have allowed the work to expand beyond the contractual low water season (15 Jun 30 Nov).



Olmsted Project Overview - Status



2016 Images

2






29672

296

SB-2 Installation 2. Rotary Encoder Factory Test 3. Concrete Placement NP-8
 PB-12/Lift Frame under CAT Barge 5. Marine Operations 6. CoE (LTG Semonite) Visit

2016 Plan-to-Complete





* Eight shells set in LWS 2015 including one shell set outside historical LWS limits (15 Jun – 30 Nov)

Olmsted Project Time and Cost Scorecard – April 2016




Expenditures

Planned	(BCWS)	\$2.166B
Earned	(BCWP)	\$2.074B
Actual	(ACWP)	\$2.173B


BCWP: Reports the value (based on % complete) of the work performed to date.

Target:

Actual as compared to Planned: (<1% = Green) (>1% and <3% = Yellow) and (>3% = Red)



Olmsted Project TEP Trend



(PACR)/(Current) Sep 2024/Mar 2022 Sep 2020/Oct 2018

Measures: Planned project completion and Dam contract operational dates

Target:

Green: Current = PACR-12 months Yellow: Current = PACR-11 months to PACR-7 months Red: Current = PACR-6 months to after PACR date

Major Activity Schedule

Activity Name	Finish				2016		
		n	Jul	Aug	Sep	Oct ing Stone e ding Acct arge to Bedding Stone turn to Cradle inge (1) ed in Set Pavers and tran k Complete (c 38 Barge)(2)	Nov
M-12 Drive M12A Bearing Pile (34 Barge)	17-Jun-16	M-13	Drive M12A Bea	ring Pile (34 Barge)			
NP-8 Install Wicket Gates-12 ea	07-Jun-16	8 Instal	Wicket Gates-12	ea			
PB-12 Clean found site as required	08-Jun-16	8-12 Cle	an found site as r	equired			
PB-12 Transfer vertid load of PB-12 from Cat Barge to Bedding Stone	09-Jun-16	B-12 Tra	nsfer verticl load	of PB-12 from Cat E	arge to Bedding	Stone	
PB-12 Load Out/Set Paving Block Complete	09-Jun-16		d Out/Set Paving				
PB-12 Discnnect Cat Brg mooring lines and return to Cradle	13-Jun-16	PB-12	iscnnect Cat Brg	mooring lines and r	eturn to Cradle	1	
PB-11 Screed Drain Stone	15-Jun-16	PB-11	Screed Drain Sto	ne			
NP-8 Inst Lftng Frame	21-Jun-16	NF	8 Inst Lftng Fran	né			
PB-11 Clean found site as required	15-Jun-16	PB-11	Clean found site	as required			
LBA Inst M&S Piles, D/S 151-167 - Holding Acct	16-Jul-16		LBAI	nist M&S Piles, D/S	51-167 - Holding	Acct	
M-8 Drive NP 8 Bearing Pile (20 Barge)	07-Jul-16		M-8 Drive	NP 8 Bearing Pile (2	0 Barge)	1	
PB-11 Inst Lftng Frame	24-Jun-16	- E F	B-11 Inst Lftng Fi	rame			
PB-11 Transfer vertic load of PB-11 from Cat Barge to Bedding Stone	01-Jul-16	1	PB-11 Transfe	r verticl load of PB-1	1 from Cat Barge	to Bedding Stone	
PB-11 Discnnect Cat Brg mooring lines and return to Cradle	05-Jul-16	1	PB-11 Discr	nect Cat Brg moorir	g lines and returi	to Cradle	
NP-7 Install Wicket Gates-12 ea	08-Jul-16		NP-7 Insta	all Wicket Gates 12	a a		
M-9 Drive NP 9 Bearing Pile (20 Barge) (1)	22-Jul-16		- M	-9 Drive NP 9 Bear	ng Pile (20 Barge	û (1)	
NP-7 Inst Lftng Frame	19-Jul-16	1	D NP	7 Inst Lftng Frame			
PB-10 Inst Lftng Frame	21-Jul-16	1	🖬 PE	3-10 Inst Lftng Fram	ie		
PB-10 Screed drain stone	26-Jul-16	1		FB-10 Screed drain	stone		
PB-10 Clean found site as required	28-Jul-16		1	RB-10 Clean found	ste as required		
PB-10 Transfer vertid load of PB-10 from Cat Barge to Bedding Stone	27-Jul-16		1	PB-10 Transfer ver	tid load of PB-10	from Cat Barge to	Bedding Stone
PB-10 Discnnect Lift Frame from Set Pavers and translate off Pavers	28-Jul-16	1	0	PB-10 Discnnect L	ift Frame from S	Pavers and trans	late off Pavers
PB-10 Load Out/Set Paving Block Complete	27-Jul-16	1	•	PB-10 Load Out/Si	t Paving Block C	dmplete	
M-9 Drive NP 9 Bearing Pile (34 Barge) (2)	05-Aug-16	1	1	M-9 Drive NF	9 Bearing Pile (3	4 Barge) (2)	
NP-7 Clean found site as required	11-Aug-16			NP-7 Cle	an found site as r	quired	
M-11-Drive NP 11/12A Bearing Pile (20 Barge)	23-Aug-16			M-	11-Drive NP 11/1	2A Bearing Pile (20	Barge)
NP-7 Transfer verticl load of NP-7 shell from Cat Barge to Landing Pile	15-Aug-16	1		NP-7 T	ansfer vertid loa	of NP-7 shell from	Cat Barge to L
NP-7 Attach & pick NP Lift Frame with Cat Barge	26-Aug-16	1		1 11	P-7 Attach & pic	NP Lift Frame with	Cat Barge
M-10-Drive NP 10 Bearing Pile, Rows (34 Barge)	03-Sep-16				M-10-Drive N	P 10 Bearing Pile,	Rows (34 Barge
(TG-2) - Tainter Gate 2 Complete	31-Aug-16				(TG-2) - Tainter	Gate 2 Complete	
NP-8 Clean found site as required	09-Sep-16			1	NP-8 Cle	an found site as req	uired
NP-8 Transfer verticl load of NP-8 shell from Cat Barge to Landing Pile	12-Sep-16	1			NP-8 Tr	ansfer vertid load o	f NP-8 shell from

Discussion

A L'ALLEMAN



Army Strong Building Strong Finishing Strong



BUILDING STRONG®

Olmsted Locks and Dam Wicket Lifter Barge

Lower Mon - Project Overview

Post-Project Condition

Complete

Braddock L/D

Pre-Project Condition







- Major Project
 Features
 - New Dam at Braddock
 - New Locks at Charleroi
 - Dredging
 - Removal of Locks and Dam 3
 - Relocations

Financial

- 902 Limit: \$1.76 Billion
- Current Estimate at Completion \$1.2 Billion, including contingencies




Lower Mon - Project Schedule

Major Feature Construction	Last Reported Completion (April 2016)	Revised (with FY17 W.P.)	Revised (no FY17 W.P.)
Charleroi River Wall	FY 2016		
Charleroi Dam Emptying Basin	FY 2016 (Actual)		No No
Charleroi M22-M27	FY 2019		change
Charleroi Dam Stilling Basin	FY 2021		from
Charleroi River Chamber Completion	FY 2026	FY 2023	April
Dredging Pool 3	FY 2026	FY 2022	2016
Relocations	Variable		
Lock and Dam 3 Removal	FY 2027	FY 2023	Meeting



Lower Mon – Charleroi Ongoing / Pending Construction (Plan - Visual)



	-			•	· · · · · · · · · · · · · · · · · · ·							
Description	Last Reported Completion	Current Completion (FY17 Work Plan)	Current Completion (No FY17 Work Plan)	Previously Planned Award	Current Planned Award	Option Expires	% Complete					
Emptying Basin		Physically Completed	Physically Completed	Completed		NA	99.9%					
M22-M27	2018	2019	2019	Completed		NA	28%					
RCC Base	2022	2023	2023	Completed		NA	21%					
RCC Opt 1	2022	2023	2027	May16	OBE	30Sep17	NA					
RCC Opt 1a	NA	TBD	TBD	NA Before 30Sep16		30Sep17	NA					
RCC Opt 1b	NA	TBD	TBD	NA	May17	30Sep17	NA					
RCC Opt 2	2022	2023	2027	Jun17	Jun17	30Sep18	NA					
RCC Opt 3	2022	2023	2027	Nov17	Nov17	30Sep18	NA					
RCC Opt 4	2022	2023	2027	Dec18	Dec18	31 Mar 20	NA					
RCC Opt 5	2022	2023	2027	Nov20	Nov20	31Mar21	NA					
Stilling Basin	2021	2021	2021	Oct 18	Oct 18	NA	NA					

Notes:

• RCC – River Chamber Completion


• Dates shown reflect the revised potential early completion which has been adjusted to account for FY16 challenges, 2 REAs, and FY2017 \$0 Budget. Risk informed RCC completion is 2027.

· Remaining project features not shown on this slide:

Dredging Pool Clearing Lock and Dam 3 Removal Relocations



Charleroi Construction Images



1 - M22-M27 Contract: Showing shafts, and cofferboxes for M232 - RCC Base Contract: Showing a portion of the drilled shafts for monoliths M1 thru M7



Lower Monongahela River Project Time and Cost Scorecard – Thru Aug 2015



Expenditures

Planned (BCWS) Earned (BCWP) Actual (ACWP)

\$602.0M \$599.1M \$595.9M

Target: Actual as compared to Planned: (<5% = Green); (>5% and <10% = Yellow); and (>10% = Red)

Values shown reflect project sunk cost of \$550.6M thru FY 2014 and Current data thru Mar 2016 CPI=1.01

Estimated Cost at Completion

BAC(FF) EAC(FF) Estimated from estimated cost Reserve >90% benefits ⊈1 つつ B

\$1.22 B \$1.21 B

Estimated from revised cost and schedule forecast fully funded thru 2029 and estimated costs thru FY 2015, not certified

Reserve Balances (FF): **\$540M** Project Contingency: **\$151M**

Sunk Cost (thru Mar 2016): \$ 595.9 M

Contingencies: Used: \$9.2M (6%) In process: \$10.8M (7%) Future Known: \$6.5M (4%) Total: \$26.5M (17%)

Schedule

(Baseline)/(Current Early)

Operational (Realize over 90% of project Benefits)2027 / 2023 *Operational (Realize over 90% of project Benefits)2027 / 2027 **Project Complete2029 / 2028

* With FY 2017 work plan funding ** Without FY 2017 work plan funding

Milestones Status for the Next 6 Months

Pending Approval on FY16 Course of Action: Concrete Production Obligation: Drilled Shaft Concrete for M11-M16. Target award Aug 2016 RCC Option 1a: Drilled shafts & cofferboxes for M11-M16. Target Award Aug 2016

Concerns

- FY16 funding challenges prohibit award of total RCC Option 1 - FY17 Budget Impacts of FY16 Awards – Assume FY17 Work

plan funds



Kentucky Lock Addition Agenda

- BLUF/Project Overview
- Ongoing Construction
- Schedule
- Challenges



Kentucky Lock Addition BLUF

- Bottom Line Up Front
 - Existing construction is on schedule.
 - Critical Path Construction will resume with award of Downstream Cofferdam by September.
 - Construction award schedule has been revised to reflect capability funding.
 - ► Traffic levels are healthy
 - New Risk-Based Total Project Cost Estimate this fall:
 - Cost Estimate will likely increase
 - Current BCR of 1.7 at 7% will likely decrease



Kentucky Lock Project Overview

Bridges Superstructures - \$104M Completed Jul 2014

> Bridges Substructures - \$44M Completed Mar 2006

U/S Miter Gate Fab. - \$5.6M Awarded Sep 2013, 99% Comp

Upstream Cofferdam - \$17M Completed Nov 2006

> Approach Walls Award – Sept. 2021

D/S Cofferdam Award – Sept. 2016

D/S Excavation

Award – Sept. 2017

D/S Lock Award – Sept. 2019

1200

Upstream Lock - \$108M Awarded Jan 2010, 93% Comp

Lock & Associated Facilities\$664MTVA Transmission Towers13MP & L Railroad97MHwy 62 and other roadways100MTotal\$874M

\$425M Obl thru May 2016 = 49% complete BCR = 1.7 & RBRCR = 3.9 (both @ 7%)











First of 8 sections of Upstream Miter Gate section lifted horizontally 2. Section lifted-in vertical
 Two sections mated together 4. 6 of 8 sections placed 5. Gate anchorage frame prior to concrete placement 6. Aerial May 2016

Kentucky Lock Project Schedule

Major Feature Construction	Award	Complete ³	Revised
Upstream Lock Monoliths Construction	Jan 2010	Dec 2016	
Downstream Cofferdam Construction ¹	Sep 2016	Sep 2019	
Downstream Lock Excavation Construction	Sep 2017	Mar 2020	
Downstream Lock Construction	Sep 2019	Dec 2023	
Approach Walls Construction	Sep 2021	May 2023	
Risk Based TPCE	Mar 2016	Nov 2016	
Economic Update	Nov 2016	Jul 2017	
PACR for 902 Exceedance ²	Jul 2017	Mar 2018	

¹Contract was advertised on 13 June 2016, bid opening mid-August ²902 Exceedance expected by FY2022 ³ not risk informed, 80% confidence level schedule available in Nov 2016



Kentucky Lock Summary and Challenges

- Project is ramping up construction to reflect renewed funding.
- Project has adjusted to capability funding
- Recent years average delays >9 hours and CY15 were >14 hours (due to Barkley dewatering)
- New Risk informed estimate will likely increase schedule and budget
- 902 Limit is \$811M vs. current TPCE of \$874M -PACR required



Chickamauga Lock Replacement Agenda

- BLUF / Project Overview
- Construction Photos
- Schedule
- Challenges
- Discussion





Chickamauga Lock Replacement BLUF

- Bottom Line Up Front
 - Economic and Total Project Cost Updates
 - TPCE completed 1 June 2016 \$755M (Fully Funded, FY17 \$'s, 2023 completion)
 - Econ Update scheduled for July 2016 completion.
 - Current BCR of 1.8 @ 7% will likely decrease
 - Existing construction on schedule
 - Critical Path Construction will resume with Lock Excavation contract award in September.
 - Award schedule has been revised to reflect future funding through "Funding Pots" instead of the President's Budget.



Chickamauga – Project Overview

Road & Bridges - \$6M Completed Feb 2007

Lock Excavation Award scheduled: Sep '16

110' x 600' Lock Award scheduled: Sep '17 Lock & Associated Facilities Road and Bridges Total \$749M 6M \$755M

\$185M Obl thru FY 15 = 24% completed

Bridge Fabrication - \$400K Completed June 2011

Approach Beams - \$14M Awarded Apr 2010, Comp 2013

Gates & Valves - \$17M Awarded Sep 2009, Comp 2012

Cofferdam - \$86M Awarded Sep 2006, Comp 2012

Cofferdam Stabilization - \$3.1M Awarded Sep 2015

June 18, 2010

Approach Walls Award scheduled: Sep '18

22

Chickamauga Lock Project Schedule

Major Feature Construction	Award	Complete	Revised
Cofferdam Stabilization	Sep 2015	Oct 2016	
Lock Excavation Construction ¹	Sep 2016	Sep 2018	
Lock Construction	Sep 2017	Sep 2022	
Approach Walls Construction	Sep 2018	Jul 2022	
Site Work and Decommission Existing Lock	Jun 2021	Oct 2023	
Risk Based TPCE	Aug 2015	Jun 2016	
Economic Update	Jan 2015	Jul 2016	
PACR for 902 Exceedance ²	Jul 2016	Fall 2016	
¹ Contract bid opening expected mid-A ² 902 Exceedance expected by FY202	•		

Chickamauga Lock Summary & Challenges

- Project is ramping up construction to reflect renewed funding.
- Project has adjusted to Capability Funding
- New Economic Update may result in BCR below 1.0 @ 7% discount rate due to reduced benefits.
- 902 Limit is \$476M (FY15) vs. current TPCE of \$755M (FY17) - PACR required



Upper Ohio Nav Study, Project Summary

A condition based study, the feasibility report recommends replacing the three upper most 54' x 360' lock chambers on the Ohio River (Emsworth, Dashields and Montgomery) with 100' x 600' lock chambers.

Current Status

- Supplemental Economic Re-evaluation Report, (Driven by IEPR Comment) completed, reviewed, approved
 - Evaluated longer closure duration (53 and 85 months vs. 12 months)
 - \$2.3B TPC; \$272.5M Incremental Net Benefits (October 2014 Cost Level)
 - BCR now 1.6 to 1; improved from 1.0 to 1 at 7% interest rate
 - State & Agency Review currently underway (30 day review period)



Next Steps

- Notice in Federal Register (State and Agency review) began approximately mid June 2016
- Respond to comments received during State & Agency review period
- Cost Certification Update to October 2015 and October 2016 Cost Level
- Chief's Report targeted for signature in Fall 2016



IWTF Project Cost Data

											ANTICIPATED IMPACT OF
						TOTAL		TOTAL PROJECT	DATE OF	NEXT	NEXT
						OBLIGATIONS /		COST - CERTIFIED	CERTIFIED	CERTIFIED	CERTIFIED
	INITIAL BCR	CURRENT	RBRCR @	CURRENT BCR	RBRCR @	ALLOCATIONS	BALANCE TO COMPLETE	COST ESTIMATE	COST	COST	COST
PROJECT	@ 7%	BCR @ 7%	7%	@ 3.5% 1/	3.5% 1/	THRU FY16	2/	3/ & 4/	ESTIMATE	ESTIMATE	ESTIMATE
Olmsted	2.8 @ 8.750%	3.4 @ 7%	16.3 @ 7%	5.5 @ 3.375%	26.6 @ 3.375%	\$ 2,315,403,000	\$ 743,863,000	\$ 3,059,266,000	Apr-16	TBD	NA NA
Lower Mon 2,3,4	6.7 @ 7.750%	1.4 @ 7%	2.1 @ 7%	2.6 @ 3.375%	4.0 @ 3.375%	\$ 745,684,000	\$ 474,457,500	\$ 2,733,000,000	Oct-14	3RD Qtr. FY 16	5 Reduced costs
								No Certified Cost			
Kentucky Lock	1.7 @ 7.125%	1.7 @ 7%	3.9 @ 7%	3.3 @ 3.5%	7.2 @ 3.5%	\$ 471,576,001	\$ 402,632,902	Estimate	N/A	4TH Qtr. FY 16	5 Increased costs
Chickamauga Lock	2.2 @ 5.625%	1.8 @ 7%	2.8 @ 7%	3.2 @ 3.5%	5.1 @ 3.5%	\$ 215,718,619	\$ 538,959,381	\$ 754,678,000	Jun-16	TBD	D NA
											<u> </u>
1/ USACE current y	ear rate (FY18) i	s 3.125%. Th	e FY16 rate v	was 3.5%. FY17 ra	ate is 3.375%.						
2/ LM2,3,4: Remair	ning balance (for	recast) is not	oi Land Chamber.								
3/ Certified Total Pr	oject Cost INCL	JDES constru	ction of Char	leroi Land Chamb	er AND relocatio	on of Port Perry Brid	ge.				
4/ Certified Total Pr	oject Cost IMPA	CTS since 31	Mar 16: Olm	nsted: <u>decrease</u> of	f \$39.5M; Chick:	decrease of \$470.1	И.				



IWTF Capability Funding

Division	District	Official Authorization Name	Lock / Dam / Channel	FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23	FY24	FY25	FY26	FY27	FY28	FY 29	FY30

Most Efficient Funding 17 Mar 2016 (Assuming FY17 funding only for Olmsted)

LRD	LRL	OLMSTED LOCKS AND DAM	L/D	268.0	225.0	175.0	125.0	100.0	75.0	25.0								
LRD	LRP	LOCKS AND DAMS 2, 3 AND 4, MONONGAHELA RIVER NAVIGATION PROJECT	L/D	58.9	82.7	\$38.0	\$10.0	\$89.0	\$92.0	\$104.5	\$158.5	104.0	4.0	4.0	4.0	4.0		
LRD	LRN	KENTUCKY LOCK ADDITION	L	45.4	31.0	40.5	39.8	51.2	102.1	98.0	56.8	15.4						
LRD	LRN	CHICKAMAUGA LOCK, TN	L	29.9	37.0	98.4	135.1	135.1	124.9	104.5	47.4	23.5						
		Totals		<u>402.2</u>	<u>375.7</u>	<u>351.9</u>	<u>309.9</u>	<u>375.3</u>	<u>394.0</u>	<u>332.0</u>	<u>262.7</u>	<u>142.9</u>	<u>4.0</u>	<u>4.0</u>	<u>4.0</u>	4.0	0.0	<u>0.0</u>
		The FY17 PB has zero funding for Chick, KY and Lower Mon in FY17																

