Mississippi Valley Division Middle Mississippi River Rock Removal


Inland Waterways User Board Meeting #70


New Orleans LA 14 January 2014

Mr. Steve Jones
USACE-MVD
Navigation Manger




US Army Corps of Engineers
BUILDING STRONG






# Rock Pinnacles at River Mile 38.5 Thebes Reach, Location G<sub>2</sub>





## Cross Section at River Mile 38.5



# Rock Removal Methodologies






Drill & Blast Hydro-hammer




### **Rock Pinnacle Removal Phase 1**

### PHASE 1:

- Accomplishes a 300 ft minimum channel in 4 locations that previously had insufficient width and depth.
- The resultant channel can only support 15 barge tow during very low water. Larger tows must "double-trip" or break their tow apart and take individual pieces separately through the reach.



20 barge tow transiting the 300 ft wide channel



### Phase 1 - Completed

Thebes	Α	В	С	D	Е	F	G	Н
3.9 - 3.0	300+	300+	300	300+	300+	300+	300+	300+
2.9 - 2.0	300+	300+	300	300+	300	300	300+	300+
1.9 - 1.0	300+	300+	300	300+	300	300	300+	300+
0.9 - 0.0	300+	300+	300	300+	300	300	300+	300+


Acceptable Channel Condition for a 20 (4x5) Barge Tow (300+ ft wide channe Minimally Acceptable – at risk for a 20 (3x5) Barge Tow (300 ft maximum channel or questionable channel width to flank through bend or for alignment purposes.

#### **PHASE 1 MILESTONES**

- 7 December 2012 Awarded 2 contracts (Newt & Durocher)
- •11 January 2013 Minimum channel requirements achieved through Thebes Gage 0' (approx -7' STL Gage)
- •27 February 2013 Phase 1 Completed
- 1,000 cubic yards of material was removed at a cost of \$8M




# Rock Removal Phase 2 Base and Option 1 FY14




- 2 July Awarded Rock Removal Phase 2 to Massman Construction Includes a base and 3 option years for a total of \$19M
- Issued NTP on 13 November for base and one option year \$11.4M Base = 1,527 cyds; Option 1 = 1,306 cyds
- Massman began removal on 11 December
   Requires a Cape Girardeau stage of 10' or below.
   Period of Performance 150 days

# Rock Removal Phase 2 Thebes River Miles 46-43 Massman Construction



## Sites B, C, D, E Thebes River Miles 46-43 Massman Construction Update (As of 1-04-2014)





Hydro Hammer at C-106



Excavation at C-106



### Mel Price Lock and Dam - Alton IL.



River Mile	First Operational	Average Lift	Pool Length	Pool Size	Lock	Dam	Tons
UMR 200.5	10 Oct 1989	15 feet	40.6 miles	31k acres	Two locks 600x110 1200x110	1,160 ft 9 gates	58M

ΉT

### Mel Price Lock and Dam - Alton IL



Failed Cable – failure point is just above the sockets in an area which is not accessible except by dewatering.





View looking at cable/socket connection to gate leaf from on top of the leaf looking into the slot

### **Chronology of Events:**

- •15 Sep 2013 Hoisting cable failed.
- 20 Dec 2013 Second cable failed. Wire rope expert hired to determine cause of failures.
- •28 Dec 2013 Third cable fails. Lock is closed indefinitely. Planning commences for emergency dewatering and inspection of all cables.

### **Current Schedule:**

- Setting bulkheads completed 10 Jan
- •Complete dewatering and inspect 11-12 Jan
- •Results from inspection 18 Jan
- Additional analysis up to 2 weeks