



U.S. ARMY

ARMY STRONG.™

# Locks & Dam 27 Major Rehabilitation

Mr. Steve Jones

1 May 2014

Little Rock AR



®

US Army Corps of Engineers  
**BUILDING STRONG**®



# Locks & Dam 27 Major Rehabilitation, Mississippi River

	Construction	IWTF	Total
Total Project Cost:	\$35,660,000	\$4,264,000	\$39,924,000
FY13 Allocation:	\$ 474,050	\$ 474,050	\$ 948,100
FY14 Allocation :	0	0	\$ 0
FY15 Budget:	0	0	\$ 0
Remaining Balance:	0	0	\$ 0
Remaining Balance Change From Last Meeting	0	0	\$ 0

## Changes

- All contracts are completed, remaining carry over funds are sufficient to complete OM Manual.

## Current Status of the Project

- All contracts completed in 2013

## Next Steps

- Completion of O&M Manuals



ARMY STRONG.™



BUILDING STRONG®

**Project Cost: \$39.9M**  
**Allocations thru FY13 (incl. ARRA): \$39.9M**  
**Remaining Balance: \$0**

**Status**

- **All work completed except As-Built Drawings and O&M Manuals**

**Authorized 2001**

**2008 - \$6.8M (50/50) for Lift Gate**

**2009 ARRA - \$33.1M remaining work**

**2010 Protest delayed Award and Construction of Miter Gates**

**2013 - \$474K of IWTF for 50% of Inspection and Engineering to complete work. (All Construction Contract Cost ARRA Funded)**



**New Lift Gates & Miter Gates**  
**New Culvert Valves and Machinery**  
**High Mast Lighting**



**ARMY STRONG.™**

**BUILDING STRONG.®**